Chamber Serial Production

- Start of chamber production at MPI: December 2000.
- 15 of 88 chambers have been constructed.
- The assembly of the largest barrel MDT chambers of 2 m width is the most delicate for routine operation (gravitational sag compensation).
- The originally foreseen production rate of 1 chamber/8 working days has been reached.
- Preparations to speed up to 1 chamber/6 working days (space frame assembly).
- Remaining production time: $2\frac{1}{2}$ years.